



Fort Bend County - Precinct 1
Grand Parkway Projects Update

June 16, 2026

1. **17304- Grand Parkway 99 SBFR FM 1093 to Fry Road (Construction) – GFT – Weber**
- a. Work continues on sidewalk crossings due to ped pole deficiencies.
 - b. Sidewalk update:

Sidewalk Location	Status	Expected to be Open	Reason why closed / additional comments
Fry	Open	N/A	Ped pole repairs still pending. CO sent back to Contractor for corrections.
Buffalo Bayou	Open	N/A	N/A
Westheimer	Open	N/A	N/A
Cinco Ranch	Partial closure (NBFR side)	TBD	Electrical work complete. Flatwork crew to replace sidewalk and ped ramps after completion at Highland Knolls. Should be complete by the end of the month.
Bay Hill/ Highland Knolls	Partial closure (NBFR & SBFR sides)	TBD	Electrical work in progress with anticipated completion this week. Flatwork crew mobilizing in Monday to begin sidewalk and ped ramp replacement. Brick paver crew anticipated mobilization before the end of the month.
Kingsland	Partial closure (EB & WB sides)	TBD	Electrical work in progress with anticipated completion this week. Brick paver crew anticipated mobilization before the end of the month.

2. **20301-(CSJ 3510-04-066) GP 99 SBFR Bay Hill BLVD to Cinco Ranch (Design) - Halff**
3. **20303a-(CSJ 3510-04-072) GP 99 NBFR Cinco Ranch to Bay Hill BLVD (Design) - CFA**
4. **20303b-(CSJ 3510-04-070) GP 99 NBFR Westheimer to Cinco Ranch (Design) - Othon**
5. **20307-(CSJ 3510-04-071) GP 99 SBFR Fry Rd to Westheimer (Design) - TEDSI**
6. **20320x-(CSJ 3510-04-069) GP 99 NBFR Fry Rd to Westheimer (Design) – DEC**
7. **20126x- GP SB ML widening over Bay Hill (Design) - Quiddity**
8. **20127x- GP NB ML widening over Bay Hill (Design) - TNP**
9. **20128x- GP SB ML widening over Cinco Ranch (Design) – Infratech**
10. **20129x- GP NB ML widening over Cinco Ranch (Design) - PGAL**
 - a. Letting dates:
 - **Package 1** - 20301 (20126x & 20127x)- July 2026
 - **Package 2** - 20307 & 20320x- Aug 2026
 - **Package 3** - 20303a & 20303b (20128x & 20129x)– Aug 2026
 - b. Recent Submittals
 - 20301 advertised to contractors on June 8.
 - 20303a, 20303b, 20307, & 20320x are all letting in August.
 - Final plans sent to Austin for review on June 5.
 - c. Utility Update
 - 20301-
 - Centerpoint 4" Gas line
 - Permit approved and release to construction for bidding.
 - Estimated relocation date is mid Sept 2026.
 - MCI / Verizon
 - Installation did not follow the permit.
 - Relocation permit approved on June 8.
 - Construction to be completed by July 21.
 - Astound
 - Newly discovered, not on UCM.
 - Design has started relocation plans.
 - Construction estimated to be completed by August 15.
 - Relocations for 20307 & 20320x:
 - Centerpoint has completed installation of new poles and hanging wires. Underground work is still ongoing.
 - Comcast has completed bore and will schedule an installation window for cutover.
 - Anticipates completion by end of June.
 - Consolidated Communications – Relocation permit approved on June 3.
 - Grand Lakes MUD 1 has provided final plans which are included in Package 2 for joint bid.
 - Cinco MUD 1 has received approved permit.
 - Contractor bid awarded on June 10.
 - Construction to begin end of June / early July
 - d. Acquisition status
 - All frontage road parcels are in FBC Possession.
 - 7 TxDOT Parcels FBC is helping with acquisition
 - 2 have received appraisals
 - 4 awaiting appraisals
 - 1 parcel is pending final ROW documents.