

Fort Bend County - Precinct 1 Grand Parkway Projects Meeting

April 16, 2024

Project Status Summary

1. **17303- Grand Parkway 99 SBFR Westheimer to Cinco Ranch** (Construction) – TEDSI -Sterling
 - a. Driveway permits and Access Denial line removal is ongoing.
 - b. Construction ongoing.

2. **17304- Grand Parkway 99 SBFR FM 1093 to Fry Road** (Construction) – DEC - Weber
 - a. Construction ongoing.
 - b. Coordinating meetings between ATMOS and other utilities to ensure no conflicts in ATMOS's existing or proposed easement.
 - c. ATMOS agreements sent back with minor comments so a project specific agreement can be drafted.
 - d. DOW scheduled for relocation completion June 1, 2024.

Grand Parkway design projects -

3. **20301-(CSJ 3510-04-066) GP 99 SBFR Bay Hill BLVD to Cinco Ranch** (Design) - Halff
4. **20303a-(CSJ 3510-04-072) GP 99 NBFR Cinco Ranch to Bay Hill BLVD** (Design) - CFA
5. **20303b-(CSJ 3510-04-070) GP 99 NBFR Westheimer to Cinco Ranch** (Design) - Othon
6. **20307-(CSJ 3510-04-071) GP 99 SBFR Fry Rd to Westheimer** (Design) - TEDSI
7. **20320x-(CSJ 3510-04-069) GP 99 NBFR Fry Rd to Westheimer** (Design) – DEC
8. **20126x- GP SB ML widening over Bay Hill** (Design) - Quiddity
9. **20127x- GP NB ML widening over Bay Hill** (Design) - TNP
10. **20128x- GP SB ML widening over Cinco Ranch** (Design) - Infratech
11. **20129x- GP NB ML widening over Cinco Ranch** (Design) - PGAL
 - a. Letting date in TxDOT's system is September 2026 except for 20301 which is September 2025. Letting date will be revisited as the projects progresses.
 - b. All frontage road segments submitted 30% PS&E submitted to TxDOT on March 27th.
 - Comments due back by end of April.
 - c. Bridge widening contract status:
 - 20126x – Quiddity's contract approved in court on 2/27.
 - 20127x – TNP's contract is on 4/23 court agenda
 - 20128x – Infratech's contract is executed with a NTP of 2/21
 - 20129x – PGAL's contract approved in court on 3/26
 - d. TxDOT is working to finalize responses to public meeting comments.

- e. Ongoing coordination with TxDOT hydraulics on the Buffalo Bayou bridge crossing.
 - TxDOT approved hydraulic modeling results and requested revised hydraulic report based on new models.
- f. Project Team met with Cinco Ranch on 3/26 to discuss ROW agreements.
- g. TxDOT to schedule a project update meeting with Cinco Ranch later in the summer.

Projects to Bid Next Month - none