

## Precinct 1 Mobility Update

### TxDOT Projects

#### Under Construction in Precinct 1

1. **US 59/IH 69 (SH 99 to Wharton County line)** (Widen from 4-lane divided highway to a 6 & 8-lane highway with HOV and frontage roads.
  - SH 99 to Reading Road
    - o Remaining work – Substantially Complete; Punch list Items and Closeout.
  - Reading Road to Spur 10
    - o Remaining work – Substantially Complete; Punch list Items and Closeout.
  - Spur 10 to Darst Road
    - o Remaining Work – Substantially Complete; Punch list Items and Closeout.
  - Darst Road to Wharton County line
    - o Remaining work – Substantially Complete; Punch list Items and Closeout.
  
2. **FM 1463 Widening (IH 10 to FM 1093)** (Widen from 2-lane to 6-lane highway north of Spring Green Road and 4-lane south of Spring Green Road with raised medians.)
  - Let Date – August 2021
  - Est. Cost – \$108.4 million
  - Est. Completion Date – June 2026
  - Remaining Work – 48% Complete
  
3. **FM 2218 Widening (US 59/IH 69 to SH 36)** (Widen from 2-lane to a 4-lane highway with raised medians)
  - Let Date – June 2020
  - Est. Cost – \$43.6 million
  - Est. Completion Date – June 2024
  - Remaining Work – 80% Complete
  
4. **FM 723 Widening (FM 1093 to Brazos River)** (Widen from 2-lane to a 4-lane highway with raised medians)
  - Let Date – August 2023
  - Est. Cost - \$144.6 million
  - Est. Completion – June 2028
  - Remaining Work – Construction start January 2024

## Precinct 1 Mobility Update

5. **SH 99 Widening (FM 1093 to IH10)** (Widen from 4-lane highway to 6-lane highway; SB frontage road between Fry Road and FM 1093)
  - Let Date – January 2023 and April 2023
  - Est. Cost - \$90.9 million; \$12.1 million (Frontage Road)
  - Est. Completion Date – September 2025
  - Remaining Work – 40% Complete

### Future Projects in Precinct 1

1. **IH 10 Widening (Snake Creek to Mason Rd.)** ((Widen from 6-lane highway to a 10-lane highway (2 general purpose and 2 diamond))
  - Let Date – November 2024
  - Est. Cost - \$300 million
2. **IH 10 Widening (FM 359 to Snake Creek)** (Widen from 6-lane highway to a 10-lane highway (2 general purpose and 2 diamond)) including frontage roads and truck parking.
  - Let Date – August 2026
  - Est Cost - \$600 million
3. **SH 36 Widening (IH 69 to FM 2218)** (Widen from 2-lane highway to a 4-lane divided highway)
  - Let Date – May 2026
  - Est. Cost - \$80.5 million
4. **US 90A Widening (FM 359 to SH 99)** (Widen from 4-lane highway to 6-lane divided highway)
  - Let Date – June 2025
  - Est. Cost - \$35.6 million
5. **FM 1093 at FM 1489** Intersection (Roundabout)
  - Let Date – September 2025
  - Est. Cost - \$4.9 million
6. **SH 99 (FM 1093 to IH10)** (Construct frontage roads, intersection improvements, soundwalls (multiple projects))
  - Let Dates – September 2025 – September 2026
  - Est. Cost - \$108 million
7. **Spur 10 Widening (SH 36 to IH 69)** (Widen to 4-lane divided highway)
  - Let Date – FY 2029
  - Est. Cost - \$35.7 million \*CURRENTLY UNFUNDED\*

## Precinct 1 Mobility Update

8. **US 90 Widening (IH 10 to FM 1463)** (Widen to 4-lane divided highway)
  - Let Date – FY 2028
  - Est. Cost - \$55.6 million \*CURRENTLY UNFUNDED\*
9. **US 90A Widening (FM 762 to FM 359)** (Widen from 4-lane highway to 6-lane divided highway)
  - Let Date – FY 2030
  - Est. Cost - \$20.0 million \*CURRENTLY UNFUNDED\*
10. **SH 36 Widening (Austin County Line to SS 529)** (Widen to 4-lane divided highway)
  - Let Date – FY 2035
  - Est. Cost - \$97.3 million \*CURRENTLY UNFUNDED\*
11. **FM 359 Widening (FM 1093 to Mason Rd)** (Widen to 4-lane divided highway)
  - Let Date – FY 2035
  - Est. Cost - \$80.0 million \*CURRENTLY UNFUNDED\*
12. **FM 1093 Widening (FM 1489 to FM 359)** (Widen to 4-lane divided highway)
  - Let Date – FY 2035
  - Est. Cost - \$70.0 million \*CURRENTLY UNFUNDED\*
13. **US 90A Widening (Wharton County Line to SH 36)** (Widen to 4-lane divided highway)
  - Let Date – FY 2035
  - Est. Cost - \$118.0 million \*CURRENTLY UNFUNDED\*

## TxDOT Projects outside Precinct 1 boundary

### Under Construction

1. **US 90a Overpass (Lane Drive to Collins Road)** (Replace RR Underpass)
  - Let Date – January 2017
  - Began construction on February 19, 2018
  - Construction was stopped due to issues encountered with railroads and utilities. Contract terminated.
  - New Let Date – FY 2025
  - Est. Cost - \$18.4 million

## Precinct 1 Mobility Update

2. **SH 36 Widening (FM 2218 to Brazoria County line)** (Widen to 4-lane Divided Rural and 4-lane with contiguous turn lane Urban)
  - Let Date – September 2019; Segment 8 (FM 2218 to Needville-Fairchilds Rd)
    - o Est. Cost - \$81.8 million
    - o Est. Completion Date – June 2026
    - o Remaining Work – 55% Complete
  - Let Date - September 2019; Segment 9 (Needville-Fairchilds Rd to Brazoria County Line)
    - o Est. Cost - \$42.3 million
    - o Est. Completion Date – June 2024
    - o Remaining Work – 91% Complete
  
3. **IH 10 Widening (Brazos River to FM 359, Brookshire TX)** (Widen to 6 and 8-lane highway)
  - Let Date – June 2017
  - Est. Cost – \$142.0 million
  - Est. Completion Date – September 2024
  - Remaining Work – 90% Complete
  
4. **IH 69 at Oyster Creek** (Replace existing pan girder bridges)
  - Let Date – September 2022
  - Est. Cost – \$5.9 million
  - Est. Completion Date – March 2024
  - Remaining Work – 99% Complete; Punchlist items and Closeout
  
5. **US 90A at SH 99** (Construct grade separation and intersection improvements)
  - Let Date – April 2023
  - Est. Cost - \$46.7 million
  - Est. Completion Date – March 2026
  - Remaining Work – 5% Complete
  
6. **FM 521 Widening (FM 2234 to SH 6)** (Widen from 2-lane highway to a 4-lane highway with raised medians)
  - Let Date – April 2023
  - Est. Cost - \$99.7 million
  - Est. Completion Date – December 2025
  - Remaining Work – 0% Complete

## Precinct 1 Mobility Update

7. **PR 72 – Brazos Bend State Park (Resurfacing)**
  - Let Date - September 2023
  - Est. Cost - \$1.9 million
  - Est. Completion Date – September 2024
  - Remaining Work – Work has not started.

### Future Projects

8. **IH 69 at Brazos River (Lengthen bridge and erosion control)**
  - Let Date – March 2024
  - Est. Cost - \$54.5 million
9. **FM 2234 at US 90A (Construct intersection improvements)**
  - Let Date – January 2030
  - Est. Cost - \$18.0 million \*CURRENTLY UNFUNDED\*
10. **FM 521 Widening (SH 6 to CR 56)**
  - Let Date – October 2026
  - Est. Cost - \$47.2 million
11. **FM 521 Widening (Brazoria County Line to SH 6) (Widen to 4-lane divided highway)**
  - Let Date – October 2026
  - Est. Cost - \$47.2 million
12. **FM 2977 Widening (FM 762 to FM 361) (Widen to 4-lane divided highway)**
  - Let Date – January 2035
  - Est. Cost - \$70.0 million \*CURRENTLY UNFUNDED\*

### Future Projects by Fiscal Year – Rehabilitation

#### FY 2024

- FM 1875 Resurface from US 90A to SL 540

#### FY 2025

- FM 3155 Resurface from Richmond School to US 90A
- SH 6 Resurface from Harris County Line to US 90A

#### FY 2026

- FM 2919 Shoulders from Wharton County Line to SL 541

#### FY 2028 UNFUNDED

- US 90 Widening from FM 1463 to IH 10

#### FY 2029 UNFUNDED

- Spur 10 Widening from SH 36 to IH 69

## Precinct 1 Mobility Update

### **FY 2030 UNFUNDED**

- FM 2234 at US 90A Intersection Improvements
- US 90A Widening from FM 762 to FM 359

### **FY 2035+ UNFUNDED**

- SH 36 Widening from Austin C/L to Spur 529
- FM 359 Widening from FM 1093 to Mason Road
- FM 1093 Widening from FM 1489 to FM 359
- FM 2977 Widening from FM 762 to FM 361
- US 90A Widening from SH 36 to Wharton C/L